

Morgan Sindall Construction

Chester Road

Construction Working Group Meeting



Progress On Site



Progress On Site



Progress On Site



Progress On Site



Progress On Site



Progress On Site



Progress On Site

Substructure and Foundation Construction: Block C and Block A Foundations are nearing completion with the Ground Floor Slabs and Lower Ground Floor Slabs now poured. Block B is working in line with our programme, preparing for the Ground Floor Slab pour.

Thames Water Sewer Connection: We have completed the Sewer Connection in Chester Road

Drainage: We have installed both our attenuation tanks, within our courtyard and externally outside the building footprint.


Upcoming Works

Substructure Construction: Completion of Block A & Block B

Scaffolding: Scaffolding to start in preparation for the Metframe Super Structure.

Structural Frame Installation: The lightweight structural frame is the next phase, marking the formal start of superstructure works and allowing the project to progress above ground.

Social Value Initiatives



Q&A